EXTENSION OF TIME PROPOSAL

1	Name of work	Pavement & Road (UGD Laying Road) & Drain in Sandyappa Reddy Layout Madiyannapalya in Ward no:7.
2	Amount of Work Portion	50.00 Lakhs
3	Estimated Cost	50.00 Lakhs
4	Name of contractor	M/S. ERIDL
5	Agreement No.	213
6	No. and date under which work order issued	213 / 30-12-13
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	01/04/2014
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	120 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	50.00 Lakh
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work is Delayed due to BOSSB work at the work Spot
22	Remarks of the EE with the daily rate of penalty proposed	No penalty is Imposed

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಜಿ.ಕೆ.ವಿ.ಕೆ. ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-97